

Sl. No	Description	Unit	Previous Measurement			Present Measurement			Total Upto Date		Remarks
			Qty	Cost		Qty	Rate	Amount	Qty	Cost	
	Name Of Work:- Providing LED Street lighting along with Tubular poles and connected accessories from Jakkur Rail Way crossing to Thanisandra Main road (Rail way Parallel Road) in ward no 05 & 06										
1	Fabricating, supplying and erection of Mtrs long hot dip Galvanized Octagonal pole with BSEN 10025 grade S 355 JO steel plate for shaft, IS 2062 for base plate with door opening arrangements, including suitable boards, Bakelite sheet and MCBs as per IS specifications suitable to withstand the wind speed of 47 m/sec for Mtrs pole in single section and single joint welded as per IS 9595/IS 10178 AWS having dimensions bottom mm, top mm with 3mm thick, suitable base plate and 4Nos of long J bolts along with template and the pole shall be hot dip galvanized in single dipping with not less than 65micron as per ASTM-A123 and 153 etc., (excluding foundation) as per drawing appended. 7 meters - Top 70mm and bottom 130mm dia	Nos				49	6984.27	342229.23	49	342229.23	
2	Supplying, and fixing of Hot dip Galvanized M.S Bracket suitable for out door luminaires and mounted on Octagonal pole using necessary bolts, nuts etc., complete Single Arm Bracket with 1500mm Standard 40/50MM dia	Nos				49	1349.57	66128.93	49	66128.93	
3	Supplying and Fixing of mm dia class A GI pipe bracket up to 2 Mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts fluorescent tube street light fitting of all capacities to GI or CI or rail or RCC pole / wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires Using 32mm dia G.I. Pipe	Nos				20	533.57	10671.4	20	10671.4	
4	Supply of LED Streetlight luminaire with pressure die cast aluminum housing body for optimal thermal dissipation. Lamp compartment comprising of anti glare clear diffuser with Injection moulded polycarbonate material, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%, maximum light intensity should be between 60 degrees to 70 degrees CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor > 0.9 with mains. Surge Protection: Min 5KV along with Over voltage/ Overload, short circuit/ missing wiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the site location with minimized minimal tools. LED Light fixture with W System Power consumption. LED Efficiency > 130lm/w, nominal CRI > 75 Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Housing with supplier word mark / name shall be Engraved / Embossed on the die cast housing/ Body part. Warranty of 2 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED manufacturer & Cree/Nichia/ Lumileds/Osram make LED Source LED Streetlight 120 Watts	Nos				69	5878.8	405637.2	69	405637.2	
5	Fixing halogen/metal halide / SVL / IL / LED floodlight fitting over existing pole / wall ceiling including clamps, bolts, nuts and wiring using suitable capacity wires.	Each				69	111.83	7716.27	69	7716.27	
6	Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975	Mtr				2397	115.02	275702.94	2397	275702.94	
7	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required. 7) 25 sqmm to 75 sqmm	Rmt				2397	22.37	53620.89	2397	53620.89	
8	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete. (As per Civil SR KSRB I-2, P-7) 2) In soil (ordinary)	Mtrs				502	48.56	24377.12	502	24377.12	
9	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron. and M.S. flat with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. 2) 50x50x6mm	Per Mtr				29	210.87	6115.23	29	6115.23	
10	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) THREE POLE, 1) 100Amps 25kA.	Each				4	2894.67	11578.68	4	11578.68	
11	Supplying & fixing of Porcelain fuse chappel with cut out on existing wooden/panel using necessary nuts, bolts and washers. 4) 100Amps	Per Mtr				12	223.01	2676.12	12	2676.12	
12	Fabricating supplying and mounting MS box made out SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 7 tanks treatment with powder coated paint and finally finished with approved colour etc., complete. 1) 14SWG	Mtr				0	0.26	0	0	0	

13	Supplying and fixing hylum plastic sheet 3mm thick with necessary niches for fixing switches, regulators etc., and fixing on existing wood or metal box using N.F. screws.	Sqcm
14	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipments on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 12 mm dia	No
15	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required 25x3mm GI strip	Mtrs
16	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV 40mm	Mtrs
17	Supplying and fixing L.T. cast iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc. 25Sqmm	Nos
18	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694 conforming to latest amendments 10 sqmm	Mtrs
19	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694 conforming to latest amendments 1.5 sqmm	Mtrs
20	Wiring for lighting/power circuit using one of PVC insulated 1100V grade, stranded Aluminium wire single core in open or concealed system of wiring 4 sqmm	Mtrs
21	Providing RCC Foundation for Installation of Octagonal/Tubular Pole of up to 8 mtr Data-rate As per The Drawing and Civil estimate enclosed	Nos
22	Thyristor based single/ Three phase smart street light control and monitoring system Remotely control and monitorable smart street light system by using web or mobile application .smart control system has hardware ruggedness over field issues like line cross, line short, lighting and any other irregularities in voltage. It has some features like 1 Remote lighting management 2 Precise lighting turnoff 3 Load balancing 4 Load power regulation 5 Status tracking. It works on the basis of some of these features 1) Main Control Unit (Mother board) : Handles controlling , data handling and other communication process. 2) Communication unit : GSM/GPRS quad bandwith RS232 interface wireless communication unit 3) Gate Driver Unit : Firing angle controllable board for driving the thyristor 4) Switching Thyristor: SCR 110 AMPS dual thyristor modules for switching 5) Embedded Firmware: Firmware to control , handle , process the data and communicate it wirelessly. 6) Metal Enclosure : IP66 weather proof metal enclosure 7) Transformers: Customized step down transformers for various purposes. 8) Wiring and other device assembly components.	Nos
23	Supplying of 1.1KV grade Aerial Bundled Cable Stranded & Compacted Aluminum Phase Conductor, and Stranded Messenger Conductor with all aluminium Alloy, Phase Conductor is insulated with XLPE Compound, insulated Messenger with specified IS-14255:1995 & conforming to GTP of GROUP-A.2 X 25 + 1 X 25 SQ. MM	Per Mtr
24	Stringing of 1.1KV grade aerial bundled 3 core cable of XLPE insulation of size (3x95) (for Phase conductor) + (1x70) (insulated messenger neutral) + (1x25) for street light control.	Mtrs
25	Supplying of LT 2 Pin X Arms - MS (Dwg No. BESCOM/GM/QS&S/32 Dtd 24.11.2018)	Nos
26	Supplying of RCC Pole clamp - MS (Dwg No. BESCOM/GM/QS&S/30 Dtd 24.11.2018)	Nos
27	Supplying of Piercing Connector Suitable for 16 Sqmm - 95 Sqmm AB Cable - Street Light Connections	Nos
28	Supplying of Dead End Clamp/Anchor Clamp Assembly 25 to 95 Sqmm Bare Messenger(Exclusive of pole clamp and eye hook)	Nos
29	Installation of Insulation piercing connector for main to street light Main : 16-95sqmm, Tap : 1.5-10sqmm(EP95)	Nos
30	Fixing of Universal/ Dead end Hook	Nos
31	Supply of Suspension Clamp Assembly 16 to 70 Sqmm Bare Messenger(Exclusive of pole clamp and eye hook) 284845 No	Nos
32	Erection of Suspension Clamp - 25 to 95 sqmm bare messenger	Nos

	0	0.15	0	0	0
	4	1916.81	7667.24	4	7667.24
	19	47.93	910.67	19	910.67
	16	214.07	3425.12	16	3425.12
	4	223.65	894.6	4	894.6
	38	73.49	2792.62	38	2792.62
	194	13.01	2523.94	194	2523.94
	98	5.75	563.5	98	563.5
	49	3175.83	155615.67	49	155615.67
	4	32908.50	131634	4	131634
	398	92.20	36695.6	398	36695.6
	398	14.35	5711.3	398	5711.3
	20	55.59	1111.8	20	1111.8
	20	33.87	677.4	20	677.4
	36	105.44	3795.84	36	3795.84
	4	86.27	345.08	4	345.08
	36	37.70	1357.2	36	1357.2
	4	81.15	324.6	4	324.6
	18	125.24	2254.32	18	2254.32
	18	81.15	1460.7	18	1460.7

33	RCC Pole - 9 Mtr Long, 150 Kg WL Sq Section (Dwg No. BESCOM/GM/QS&S/51 Dtd 24.11.2018) as per IS-785	Nos
34	Supplying of LT 4 Pin X Arms - MS (Dwg No. BESCOM/GM/QS&S/32 Dtd 24.11.2018)	Nos
35	Supplying of 1.1kV Ceramic Pin Insulator (Shell only)	Nos
36	Supplying of 1.1kV GI Pin FOR 1.1kV Ceramic shell Insulator	Nos
37	Supplying of No 8 Strain Insulator	Nos
38	Supplying of Weasel ACSR (6/2.59 mm Al + 1/2.59 mm St), Std Wt. 128 kgs/km	Mtrs
39	Digging of Pits 1.8 mtr depth for erection of 9 to 10 mtr Long Steel/RCC/PSC supports as per approved Drawing Ordinary Soil	Nos
40	Erection of RCC/PSC poles 9 to 10 mtr long but in a pit of 1.8 mtr depth	Nos
41	Fixing of 4 Pin cross arm with insulator and Braces fixing	Nos
42	Stringing of conductor squirrel, weasel, binding of conductor on each insulator and dead ending on strain or disc/strain insulator by means of clamps for Rabbit ACSR	Mtrs
Total Rs		
GST Charges (12% on SR Electrical items) Item No 01 to 21		
Total Rs		

3	4578.44	13735.32	3	13735.32
3	122.05	366.15	3	366.15
10	11.50	115	10	115
10	19.17	191.7	10	191.7
8	10.22	81.76	8	81.76
718	13.77	9886.86	718	9886.86
3	265.82	797.46	3	797.46
3	479.25	1437.75	3	1437.75
3	67.73	203.19	3	203.19
718	1.83	1313.94	718	1313.94
1380847.37		1594344.34		1594344.34
		165701.68		165701.68
		1760046.02		1760046.02

Certificate: 1. Certified that the Above Work has been carried out satisfactorily

[Signature]
T.N. [Signature]

[Signature]
Assistant Executive Engineer (Ele.)
BBMP, Bangalore